

Irishtown Road Bridge Recovery Repair Project Timeline



OCTOBER 2024

02

Fire incident occurred, resulting in the closure of the bridge.

Pedestrian access established via the bridge (no vehicle access).

Initial damage + preliminary design inspections conducted by MRWA.

Access Track via Kelly Road, road improvement works initiated.

Permit obtained from Dept. of Water & Environmental Regulation (DWER).

Engaged with Gnarla Karla Boodja (Aboriginal Cultural Heritage).

09

Insurance Assessor Inspection.

Special Council Meeting to release budget for recovery + repair works.

16

Alternative school bus route established via SW Hwy.

15% Design Development received + continued.

30

Waste services reinstated.

Access Track road upgrades + maintenance work ongoing.

Irishtown Road Bridge Recovery Repair Project Timeline



NOVEMBER 2024

06 - 13 Design Development to continue.

20 Construction Design + Request for Tender (RFT) issued.

DECEMBER 2024

11 - 18 RFT submission period to close on 11 December 2024, tender to be awarded by Council (Ordinary Council Meeting on 18 Dec. 2024).

25 Pre-fabrication & mobilisation works commence, ongoing to Jan. 2025.

JANUARY 2025

01 - 08 Abovementioned works to continue early in the month.

15 Bridge remedial works to commence, ongoing to Feb. 2025.

EXPECTED COMPLETION: FEBRUARY 2025